

Habitat for Humanity of San Antonio, Inc.

13 Day Build Summary

Sponsor:		Ecumenical Genesis			House#:	520	Lunch Assignments
Family:		Elsa Gutierrez			Address:	3734 Algo Dulce	
Date	Week day	Day #	Tasks	Volunteer Age Limits	# of Volunteers Per Day	Comments	
Mon-Thurs			Layout slab and prepare for weekend.				
09/07/07	Friday	1	Stand, plumb and brace exterior wall panels Stand interior wall panels Build front porch beam Load and install trusses Prime and paint all exterior trim	16 and up 16 and up 18 and up 18 and up 16 and up	30	Colonial Hills UMC	
09/08/07	Saturday	2	Start installing fascia Start roof decking Hang blue board wall sheathing Snap chalk lines for siding Install front porch posts	16 and up 18 and up 16 and up 16 and up 18 and up	30	Windcrest UMC	
09/14/07	Friday	3	Install felt paper and drip edge Install windows Start siding	18 and up 16 and up 16 and up	25	St. Vincent de Paul	
09/15/07	Saturday	4	Install safety ventilation Install ceiling insulation dams Install insulation behind tub & under H ₂ O heater Complete siding	16 and up 18 and up 16 and up	25	St. Monica Catholic	
09/21/07	Friday	5	Paint exterior siding Snap lines for shingles Start roof shingles Install roof flashing and ridge vent Start soffit installation	14 and up 18 and up 18 and up 18 and up 16 and up	25	Sunset Ridge Ch of Christ	
09/22/07	Saturday	6	Install A/C housing unit Install window and corner trim on exterior Caulk and touch up paint exterior trim Clean interior	16 and up 16 and up 14 and up 14 and up	20	Universal City UMC	
09/28/07	Friday	7	Assemble shed Install permanent locksets on exterior doors Install storm door	16 and up 16 and up 16 and up	20	St. James Catholic	
09/29/07	Saturday	8	Install house numbers Paint interior trimwork Pre-landscape	16 and up 14 and up 14 and up	25	Trinity UMC	
10/05/07	Friday	9	Paint walls, ceilings, doors and trim Floor prep Clean up site	14 and up 14 and up 14 and up	25	St. Brigid Catholic	
10/06/07	Saturday	10	Install floor tile Assemble cabinets Install cabinets Paint 2nd coat on doors, trim and base	16 and up 16 and up 16 and up 14 and up	20	St. Helena Catholic	
10/12/07	Friday	11	Install interior doors and trim Install baseboard, window sills and other trim Install wire shelving Install interior hardware	18 and up 18 and up 16 and up 16 and up	15	Laurel Heights UMC	
10/13/07	Saturday	12	Caulk and touch up paint interior trim Install fence posts Start final punch list Clean house	14 and up 16 and up 16 and up 14 and up	15	St. Brigid Catholic	
10/20/07	Saturday	13	Install fence fabric Complete any and all remaining tasks Clean house	16 and up 16 and up 14 and up	15	St. James Catholic	
11/03/07	Saturday		Landscape	14 and up	30	TBA	
Mon-Thurs			Install appliances after close	Habitat Staff			
11/10/07	Saturday		Dedication Ceremony	All			

Schedule based on HFHSA's needs. Subject to change.

Revision date: 9/12/2007